SFMAC MEETING MINUTES JANUARY 2021

Membership: This Committee is comprised of Town residents and/or property owners appointed by the Mayor, as follows: David Damalouji, Luke Johnson, Lauren Kabler, Gary Koopmann, Jay Loveless and Elana VanOudenaren. The Committee works directly with the Director of Public Works (Donnie Bowen) and the Town Engineer (Paul Woodburn). The Mayor appointed Donnie Bowen as Committee Chair. The Committee selected Lauren Kabler as Committee Secretary. In addition, a representative from the Maryland Department of Planning (Sarah Sularz) is an active participant in Committee Meetings.

Frequency of Committee Meetings: The Committee meets on the third Monday of every month at the Public Works Building, unless otherwise rescheduled.

January 2021 (meeting held via Zoom due to Covid-19) Committee Meeting Date and Participants: Committee members Donnie Bowen, David Damalouji, Luke Johnson, Gary Koopman, Lauren Kabler, Jay Loveless, Sarah Sularz and Elana VanOudenaren participated. Town employee Lisa Garrett and Town Councilwoman Elizabeth Lawton participated. Town Clerk Stacy Milor facilitated the meeting.

	Action Items Discussed	MEETING NOTES	
1	EFC kickoff meeting – report out on items discussed (meeting notes attached) and discuss action items for SFMAC prior to next meeting with EFC scheduled for 1/26/21.	EFC stormwate (March or Apri SFMAC prepare consideration a Proposed Fram	ers encouraged to attend work session when draft er and flood plan framework presented to Council I timeframe). The ded proposed framework and sent to EFC for eas they draft framework for Council review. The dework pulls key elements from Annapolis, Oxford to NB Flood Plan.
2	Discuss status of pump upgrades.	(i.e., 1500-1700 street with fun pursuant to sto item 1 above). used for install 15K set aside for out for June 3: recommendate recomme	r term strategy is purchase biggest pumps possible D PUMPS RATED AT 2200 TO 3000 GPM) for 5 th ds available (i.e., \$100,000) and supplement later ormwater and flood plan under development (see Estimate is 35K per pump (2 total) with remainder ation. Pumps likely can be installed in house but or contractor help as necessary. e, Gary, David will fine tune RFP in February and put bid. Purchase order must be finalized no later than 1 so we don't lose funds). SFMAC will make mendation to Council for approval upon response to W has requested \$100K for pump upgrade for next This request is pending approval by the Council. on top of \$20K in lieu from 261 project.
3	Provide 261 update.	inches of final g bridge in place	d more quickly now. Road raised up to within 2 grade. Footers poured for bridge and wing walls for . Bridge is pre-case concrete so will be quick. e to done in April.

		•	DPW tied in existing berm with road (to extent possible – will finish once road complete after which planting will be done).
4	New member	•	Town resident Luke Johnson joined SFMAC.